



Decision: Toronto-York Spadina Subway Extension Procurement Authorization Amendment contract – A29-1 York University Station

Meeting Date: March 23, 2016

The Board approved the recommendation in the staff report as follows:

“It is recommended that the Board:

1. Authorize a contract change in the amount of \$5,400,000 to implement acceleration and incentives to achieve substantial completion of the York University Station under TTC contract A29-1 to meet the reset schedule substantial performance date of May 31, 2017. Terms will include:

- Future contract milestone dates, which remain subject to liquidated damages, will be revised to the dates defined in the Reset schedule.
- The contractor, EllisDon, will indemnify TTC against delays to achieving the substantial performance date, save for significant changes or events that are not yet known”.